

LaPorte County - Hudson & Saugany Ph 1 - Construction Schedule 10.15.2025

ID	Task Name	Start	Finish	Qtr 4, 2025			Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026	
				Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1	Lateral Verifications	Wed 10/15/25	Fri 10/24/25											
2	Electric Risers	Tue 10/21/25	Fri 10/24/25											
3	Mobilization, Traffic Control, and Erosion Control Set-Up	Mon 10/27/25	Tue 10/28/25											
4	Pressure Main and Service Lateral Installation going West out of PS 7	Wed 10/29/25	Tue 11/25/25											
5	Pressure Main and Service Lateral Installation going East out of PS 7	Wed 11/26/25	Fri 12/19/25											
6	Winter Shut Down	Mon 12/22/25	Fri 1/9/26											
7	Structures, Grinders, and Tie-ins	Thu 1/15/26	Wed 7/29/26											
8	Remaining Electrical	Tue 4/7/26	Wed 7/29/26											
9	Asphalt and Seeded Restoration and Cleanup	Thu 7/30/26	Wed 8/19/26											
10														
11														

Selge Construction Co. Inc.