

LaPorte County - Hudson & Saugany Ph 1 - Construction Schedule 11.20.2025

ID	Task Name	Start	Finish	2025		Qtr 1, 2026			Qtr 2, 2026			Qtr 3, 2026	
				Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1	Service Lateral Installation West side of the Lake	Thu 11/20/25	Wed 12/3/25										
2	Pressure Main and Service Lateral Installation East and South side of the Lake	Thu 11/20/25	Fri 12/19/25										
3	Winter Shut Down	Mon 12/22/25	Fri 1/9/26										
4	Structures, Grinders, Tie-ins, and Remaining Service Laterals	Thu 1/15/26	Wed 7/29/26										
5	Remaining Electrical	Tue 4/7/26	Wed 7/29/26										
6	Asphalt and Seeded Restoration and Cleanup	Thu 7/30/26	Wed 8/19/26										
7													
8													

Selge Construction Co. Inc.