







## LaPorte County - Hudson & Saugany Ph 1 - Construction Schedule

ID	Task Name	Start	Finish	Dec	Qtr 1, 2026 Jan	Feb	Mar	Qtr 2, 2026 Apr	May	Jun	Qtr 3, 2026 Jul	Aug
1	Winter Shut Down	Mon 12/22/25	Fri 1/9/26									
2	Structures, Grinders, Tie-ins, and Service Laterals starting at Delaware and working clockwise around the lake	Thu 12/11/25	Fri 3/20/26									
3	Remaining Pressure Main Install	Mon 3/23/26	Fri 4/17/26									
4	Remaining Structures, Grinders, Tie-ins, and Service Laterals	Mon 4/20/26	Wed 7/29/26									
5	Remaining Site Electrical	Mon 4/20/26	Wed 7/29/26									
6	Asphalt and Seeded Restoration and Cleanup	Thu 7/30/26	Wed 8/19/26									
7												
8												

Selge Construction Co. Inc.